




Manhattan Bond Project Monthly Project Report

July 2017 | Karen Hedglin

Report Overview



Construction Progress Photos



Commons and Gym steel columns



Construction Progress Photos







Schedule & Budget

Construction is on schedule at the new building and the kitchen renovations at the elementary will be tight. Fire alarm and special systems at elementary are proceeding on schedule. Sitework continues to be impacted due to water main issue with Town.

Owner's Contingency	\$575,000
Move Estimate	- 22,000
Gallatin County Health Dept.	- 600
Summer Food Storage	- 4,000
Steel Building Changes	- 7,054
Wall Type Changes	- 1,489
Replace Elementary Entry Doors	- 18,120
Credit for Drinking Fountains	+ 9,771
Balance	\$531,508

Pending items: water line, fire alarm to modular, yellow building slab demo, kitchen exhaust fan.



Communication

Community construction tour Friday August 18th at 3pm.

Construction tour for teachers and staff August 25th.

