




Manhattan Bond Project Monthly Project Report

November 2017 | Karen Hedglin

Report Overview



Construction Progress Photos





Walking track above stage



Bleacher mezzanine w/mechanical equipment slab in foreground



Kalwall at end of gym

Schedule & Budget

Construction is on schedule at the new building. The new water main installation will be complete this week. Detailed planning for next summer's work is continuing. Furniture meetings are complete.

Owner's Contingency Balance Last Month	\$227,016
Remote push button at HS library	\$ 1,138
Elementary room signage	\$ 6,145
22 ga. Ultra Batten panel	\$ 591
Kitchen add electrical unit heat	\$ 11,908
Door hardware changes	\$ 2,683
Warming kitchen ceiling modifications	\$ 903
Elementary painting at corridors	\$ 9,899
Stage speaker modifications	\$ 7,719
Middle school mechanical modifications	\$ 9,497
<u>Hydroseed at elementary</u>	<u>\$ 1,818</u>
Balance	\$174,715



Communication

We are considering offering another tour at the holidays, if the community desires.

Teacher tour on Tues 3:00pm and 3:30pm.

